



# MERIT – status and schedule

A.Fabich CERN AB-ATB

http://cern.ch/merit

June 11, 2007





- Mercury loop
  - Tested at building 183; positive
  - Installed and operated in TT2A
    - Remotely controlled
- Solenoid & Cryostat
  - Insulation improved; magnet leads repacked
  - Performance at building 180 satisfactory





## Solenoid&cryogenics:

https://edms.cern.ch/document/710659

Response: <a href="https://edms.cern.ch/document/849566">https://edms.cern.ch/document/849566</a>

## Mercury loop & transport

https://edms.cern.ch/document/754444

Response: https://edms.cern.ch/document/849574

#### Pre-installation:

https://edms.cern.ch/document/843377

Response: <a href="https://edms.cern.ch/document/847354">https://edms.cern.ch/document/847354</a>





### No show-stoppers found.

- Collection and drainage of condensation on cryostat surface.
  - Catch basin connected to the tunnel drain to be designed and installed
- Closing concrete shielding next to door D201
  - Limited time left for access to TT2 needed for installation
  - Closing shaft during beam operation possible?





- Access granted to TT2A on 11<sup>th</sup>, 14<sup>th</sup> and 18<sup>th</sup> June 2007
  - "sufficient" to complete installation without cryogenic lines
  - Installed by 18<sup>th</sup> June: safety systems, beam line, beam instrumentation, mercury loop, solenoid, diagnostics
- Resources to install cryogenics limited
  - AT/ECR committed to ATLAS installation during June-August
  - Installation of remaining cryogenics during autumn or shut-down.

#### In agreement with physics coordinator and AB/OP

- Intermediate state of MERIT installation to allow beam commissioning with mercury loop and diagnostics sytems still in year 2007
- Final MERIT physics in 2008