

Hg System Operation Review

V. Graves

H. Kirk

MERIT Pre-Installation Review

CERN

March 30, 2007

Outline



- **Hg system description**
- **Integrated testing results**
- **Operational experience**
- **Plans at CERN**

Hg System Description



- Syringe pump
- Hydraulic power unit w/control system
- Optical diagnostic system
- Baseplate support structures





OAK RIDGE NATIONAL LABORATORY
U. S. DEPARTMENT OF ENERGY

MERIT Pre-Installation Review 30 Mar 2007

UT-BATTELLE

MERIT Side View




OAK RIDGE NATIONAL LABORATORY
U. S. DEPARTMENT OF ENERGY



Syringe Pump System

- **Primary containment**
 - Hg-wetted components
 - Capacity 23liters Hg (~760 lbs)
 - Jet duration up to 12 sec
- **Secondary containment**
 - Hg leak/vapor containment
 - Ports for instruments, Hg fill/drain, hydraulics
- **Optical diagnostic components**
 - Passive optics
 - Shadow photography
- **Beam Windows**
 - Ti alloy components that directly interact with beam
 - Single windows on primary, double windows on secondary



OAK RIDGE NATIONAL LABORATORY
U. S. DEPARTMENT OF ENERGY

MERIT Pre-Installation Review 30 Mar 2007

UT-BATTELLE

Syringe Statistics

- 30hp / 4000psi / 12.9gpm hydraulic pump
- 40 gal vegetable-oil based hydraulic fluid
- Hg flow rate 1.6liter/s (24.9gpm)
- Piston velocity 3.0cm/s (1.2in/sec)
- Up to 100 bar (1500 psi) Hg pressure in cylinder
- Hg cylinder force 525kN (118kip)



OAK RIDGE NATIONAL LABORATORY
U. S. DEPARTMENT OF ENERGY

UT-BATTELLE

Hydraulic Power Unit

- Actuates syringe drive cylinders
- Connected to secondary containment through non-magnetic hoses
- Proportional control valve provides precise hydraulic flow based on command signal from control system
- 200 bar (3000 psi) nominal operating pressure
- Incorporates relief valve to prevent over-pressure condition
- Breather-vent filter isolates reservoir air from tunnel
- Drip pan for small fluid leaks





OAK RIDGE NATIONAL LABORATORY
U. S. DEPARTMENT OF ENERGY

UT-BATTELLE

Ports

- Hydraulics
- Instrumentation
- Optical diagnostics
- Hg drain & fill (without opening secondary)
- Hg extraction (in event of major leak in primary containment)
- Passive filtration



Load Testing of Common Baseplate & Target Cart



- **CERN Safety Commission voiced concerns regarding analysis performed on common baseplate design**
- **Load test performed on structures to verify strength and test adjusting mechanisms**
- **Estimated component weights**
 - Magnet: 12000 lbs (5440 kg)
 - Hg system (with 23liters Hg): 4000 lbs (1810 kg)
- **Test weights**
 - Magnet: 13600 lbs (6170 kg) = 113% estimated weight
 - Hg system: 4500 lbs (2040 kg) = 113% estimated weight

In Nominal Test Position

- Baseplate tilt $\sim 66\text{mrad}$
- Elevation matches CAD models



OAK RIDGE NATIONAL LABORATORY
U. S. DEPARTMENT OF ENERGY

MERIT Pre-Installation Review 30 Mar 2007

MIT Testing Result Summary




- Completed 14 runs with field (10-15-20 m/s jets, 5-10-15 Tesla fields)
- Syringe pump performed as expected
 - No fluid leaks during testing
- Expected increased Hg pressure due to field, but no effects observed
- Water vapor issues inside jet chamber resulted in addition of strip heater on exterior of chamber
- External bore heater had to be reconfigured due to clearance issues






Hg & Hydraulic Pressure Comparison - 0T vs. 15T 20m/s Hg Jets





Nozzle Velocity Comparison - 0T vs. 15T



— Syringe Command 0T — Syringe Command 15T — Nozzle Velocity 0T — Nozzle Velocity 15T

Addition of Strip Heaters

- **Approx 0.5L water not removed from system prior to Hg operations at ORNL**
- **Insertion into magnet caused condensation on viewports**
- **Modified existing flexible heaters to prevent condensation**
- **New heaters and controllers procured for CERN operation**





Operational Experience

- **Hg fill/drain process performed twice without incident**
- **Small Hg leak occurred at ORNL**
 - Contained within secondary, no problems in cleanup
- **Control system functions as expected**
 - Tested emergency stop conditions
- **Hg vapor detection and capture**
 - Vapor monitors work as expected
 - Local ventilation system (Scavenger) quickly removes any vapors within secondary, zero emissions detected at exhaust

Hg Fill & Drain Procedures Tested



- Two fill and drain cycles completed
 - MIT cycles observed by CERN personnel
- Peristaltic pump method works well, minimizes spill risk & vapor generation
- Drain into intermediate container reduces chance of overflowing flask
- Flasks weighed empty & full to track inventory
- No spills or operational problems





OAK RIDGE NATIONAL LABORATORY
U. S. DEPARTMENT OF ENERGY

Hg Leak Experienced

- **Very high vapor levels inside secondary detected at ORNL**
 - No vapors detected outside secondary
 - Scavenger snorkel successfully removed vapors
- **Suspected Hg cylinder bellows & made effort to seal seams**
 - Upon disassembly, no vapors detected inside bellows
- **Small Hg leak discovered in nozzle supply threaded joint**
- **Successfully removed liquid and tightened joint**



Leak Location




Bellows

Emergency Stops Tested



- Syringe pump stopped during 20m/s jet creation
- No detrimental effects on equipment
- No noticeable vibration or shudder



Plans at CERN for Hg System



- **Transport all equipment into TT2/TT2A**
- **Open secondary containment prior to Hg loading**
 - Procedures in place for this operation
 - Leak check primary containment (pressure decay test without opening primary)
 - Connect optical diagnostics system & adjust viewport optics
 - Install new heater strips
 - Install umbilicals and operate optical diagnostic system
- **Close secondary**
 - Install other umbilicals (hydraulics, sensors, vapor monitors)
 - Load Hg
- **Perform Hg system commissioning tests**
 - System can be operated and tested independently of solenoid



Conclusions

- **System operating characteristics have been quantified during ORNL and MIT testing**
- **15T field induced no additional pressure on Hg piping, system well within design pressures**
- **Secondary containment has prevented vapor escape**
- **Valuable operational experience gained**
 - Hg leak experienced
 - Detected with instrumentation, contained within secondary, successfully mitigated
 - Control system functionality proven



Backup Slides

Operational Testing



- Lifting jacks and lateral position adjustment mechanisms tested



OAK RIDGE NATIONAL LABORATORY
U. S. DEPARTMENT OF ENERGY

MERIT Pre-Installation Review 30 Mar 2007

UT-BATTELLE

Roller Testing

- **Loaded baseplate pushed with pallet jack while on three Hilman rollers**



Leveling Jack Testing



- Baseplate adequately supported by four leveling jacks




OAK RIDGE NATIONAL LABORATORY
U. S. DEPARTMENT OF ENERGY

MERIT Pre-Installation Review 30 Mar 2007

UT-BATTELLE

Hg System Schematic



Secondary Snout Fiducialized

- Marks on exterior of target snout will aid in alignment (tilt and elevation only)
- Service provided by SNS Survey & Alignment Group






OAK RIDGE NATIONAL LABORATORY
U. S. DEPARTMENT OF ENERGY



Installation Marks

- Optical survey equipment required to see scribe marks



OAK RIDGE NATIONAL LABORATORY
U. S. DEPARTMENT OF ENERGY

UT-BATTELLE

Sumptank Standpipes Added



- Testing revealed potential Hg surge under splash plate could allow Hg to exit sump tank through vents
- Additional height added to eliminate condition



Vapor Monitor Tests


- Both vapor monitors (Jerome 431-X and Mercury Instruments VM3000) tested to verify ability to read vapors through 10m, small-dia tubing
 - Jerome samples every 5 minutes, VM3000 continuously samples
 - Both units detected elevated vapor levels
 - VM3000 within a few seconds
 - Jerome within 2 samples
- Signals integrated into Labview control system
 - VM3000 output correctly read by Labview
 - Having some difficulties with the Jerome unit, discussing with vendor tech support



Hg Syringe Control Operator Interface



- Jet velocity profile
- Syringe control
- Performance feedback
- Data logging
- Operator messages
- Status & alarm indicators





LabView-Based Control System

- LabView on laptop computer was chosen as system controller
 - CompactFieldPoint sensor modules housed in HPU control cabinet
- Hydraulic system controlled via Labview over ethernet



OAK RIDGE NATIONAL LABORATORY
U. S. DEPARTMENT OF ENERGY





Instrumentation & Sensors

Controlled Components			
Hydraulic pump	Proportional control valve		
Analog Sensor Inputs			
Hg discharge pressure	Hg level	Hg vapor 1	Hg vapor 2
Cylinder 1 position	Cylinder 2 position	Beam window 1 pressure	Beam window 2 pressure
Hydraulic fluid port pressures	Eight RTDs		
Digital Sensor Inputs			
Hydraulic filter dirty switch	Hydraulic low level switch	Hydraulic fluid high temperature	Conductivity probe leak detector
Beam trigger			